

**Les Transformations de
Southport Phasing Plan Aug 25**

Eastbank Street North Footpath (PH3)
Paving works through Sharrock St and Chapel St to be coordinated with local stakeholders

King Street
Eastern footpath 90% complete - pedestrian routes currently available on both sides.

Activities to be completed in August:
Electrical connection to new column outside Subway
Completion of drainage channel on western footpath
Paving works on the western footpath

(Please note walkways are subject to change as work progresses however access will be provided at all times. If assistance is required, please ask a member of the site team)

Eastbank Street Paved Crossings
Excavation and installation of 3no. new paved crossing points in carriageway. Pedestrian crossing point to be altered as works progress. Please follow pedestrian diversion signs

Eastbank Street South Footpath
Pedestrian route against buildings.

During August excavation for drainage in rain gardens and permeable paving will commence
Existing lighting columns will be disconnected and removed

King Street - Market Street Junction

Works to be completed in phased approach to maintain traffic flow. 2-way signals in operation.

Installation of new drainage and carriageway construction ongoing

(Please note walkways are subject to change as work progresses however access will be provided at all times. If assistance is required, please ask a member of the site team)

