

**Les Transformations de
Southport Phasing Plan June 25**

Eastbank Street North Footpath (PH3)
Pedestrian route maintained against buildings.
PH3 works currently ongoing which consist of:
Removal of existing kerbs and footpath paving
Installation of 4no. tree pit crates and soil (1no. complete)
Repositioning of 2no. existing lighting columns
Installation of new kerblines and concrete paving
Paving works through Sharrock St and Chapel St to be coordinated with local stakeholders
All works on this footpath are due to be complete by end of June

King Street
Eastern footpath 80% complete - pedestrian routes currently available on both sides.

Carriageway construction ongoing into June:
Installation of new kerblines
Final trim of carriageway foundation
Installation of surfacing to carriageway

Other activities which will be completes include:
Excavation and installation of new permeable paving and drainage system
Placement of soil to rain gardens
Removal of existing lighting and installation of new columns

Once carriageway works are complete, paving works will commence on the western footpath

(Please note walkways are subject to change as work progresses however access will be provided at all times. If assistance is required, please ask a member of the site team)

Eastbank Street South Footpath
PH1 works now complete - pedestrian route against buildings.
Currently programmed to recommence works in this area (PH4) at the end of June once northern footpath is complete starting with excavation for drainage pipework and permeable paving

King Street - Market Street Junction
Junction works due to commence in June

Works to be completed in phased approach to maintain traffic flow

During the next period, existing surfacing will be removed on the north east corner followed by excavation for new drainage and carriageway construction

(Please note walkways are subject to change as work progresses however access will be provided at all times. If assistance is required, please ask a member of the site team)

Market Street
Footpaths 90% complete on both side of Market Street with pedestrian routes available along both side.
Drainage channel installed along southern kerbline.

Works ongoing:
Installation of new slot drain grating and drainage connections to be completed in June
Installation of new paving to carriageway section